

Bromic Deli / Open Display Installation Check list

Section
1

To be completed and signed for ALL Bromic Deli & Open Display requirements

CUSTOMER DETAILS

Project / Customer name /
Authorised Bromic Agent

Contact Name

Contact Number

PRODUCT DETAILS

Deli Type

Model #

Open Display
Type

Model #

Freight (Tick)

Bromic Carrier

Or Nominate preferred

Delivery to? (Tick)

Kerb-side

Into Store

Note: Into Store is not standard delivery and will incur an extra cost.

Section
2

To be completed for ALL installations conducted by Bromic Pty Ltd - or its authorised representative or Agent.

SITE INSPECTION DETAILS

Is a Bromic
Installation required?

YES / NO
(Circle)

Required Installation Date

/ /

IMPORTANT: a minimum lead time of **7 working days** is required for all Bromic installations.

Do you require a
Site Survey?

YES / NO
(Circle)

Bromic recommends a site survey to confirm site suitability. Please contact Bromic on (02) 9748 3900 to arrange an authorised representative or Agent.

Note: All boxes below must be marked "YES or NO" - relevant information must be provided for installation to proceed

Has a floor plan & details of the store layout been provided?

Must accompany this form

Is there adequate flat & level floor space for relevant Deli / Open Display?

Floors that are NOT level or solid may impact adversely on the operation

Is there adequate access for the unit to be placed in position?

**850mm Vision
1200mm Columbus
1150mm Prestige, 1273mm Corner
810mm Real Plus**

Is there adequate Ceiling Height? (Please indicate actual height)

Allow 2000mm for Fundador Slim units.

(Yes or No)

Adequate Power? (Note: If No, does customer have electrician?)

Single Phase 240V – 10, 15 or 25 (32) amp depending on unit (see catalogue)

Adequate Ventilation and temperature (max 25deg Ambient?)

Condensing units GIVE OFF HEAT – sufficient ventilation must be present to keep room ambient temperature not greater than 25deg at all times

